



Measure E Bond Program
MJC FOUNDERS HALL SWING SPACE
CONSTRUCTION UPDATE
Issue No. 13

JULY 30, 2010

MJC FOUNDERS HALL SWING SPACE

**1. Work performed during week of
7/26/2010:**

- A. Contractor completed wet utility connection to restroom portables.
- B. Contractor is currently working on punch list.
- C. Movers completed moving furniture into portables.

**2. Work anticipated for week of
8/2/2010**

- A. Contractor will continue working on punch list corrections.
- B. Technology will continue setting up computers and networking.



**PIRATES VILLAGE RESTROOM
PORTABLES**



**MODULAR CONTRACTOR
WORKING ON PUNH LIST**

ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS



Access: No.
Noise: Yes.
Parking: No impact.
Water off: No.
Odors: No.
Dust: No.
Power outages: No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm. #1301, Modesto CA 95358 Tel: 575-6991 Email tmillman@kitchell.com

