



**AUGUST 6, 2010**

## **MJC FOUNDERS HALL SWING SPACE**

### **1) WORK PERFORMED DURING WEEK OF 8/2/2010**

- A. Working on punch list completion.
- B. Project is in process of being closed out.

### **2) WORK PERFORMED DURING WEEK OF 8/9/2010**

- A. All construction work should be completed.
- B. Faculty will move in on 8/16/2010
- C. All portables should be ready for classes starting 8/29/2010



**PIRATES VILLAGE RESTROOM  
PORTABLES**



**MODULAR CONTRACTOR  
WORKING ON PUNH LIST**

## **ACTIVITIES THAT MAY IMPACT CAMPUS OPERATIONS**



<b>Access:</b>	No.
<b>Noise:</b>	Yes, heavy equipment.
<b>Parking:</b>	No impact.
<b>Water off:</b>	No.
<b>Odors:</b>	No.
<b>Dust:</b>	Yes.
<b>Power outages:</b>	No.



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
435 College Ave., Modesto CA 95350 Tel: 575-6871 Email: [tmillman@kitchell.com](mailto:tmillman@kitchell.com)

