



**UPDATES & ACTIVITIES THAT MAY IMPACT
CAMPUS OPERATION**
Week of August 29, 2011

**AGRICULTURE MULTIPURPOSE
PAVILION**

Work this week: Continued floor staining & installation, start-up and testing mechanical equip, equipment training, fire alarm testing, punch list and clean-up.

- Access:** No Impact
- Noise:** Low to Moderate
- Parking:** No Impact
- Utilities:** No
- Odors:** No
- Dust:** Minimal



ALLIED HEALTH BUILDING

Work this week: Working on punchlist items, fire Alarm testing and clean-up.

- Access:** Caution advised at Southeast site entrance
- Noise:** Moderate
- Parking:** No impact
- Utilities:** No
- Odors:** No
- Dust:** Minimal



INFRASTRUCTURE INCREMENT II

Work this week: Grading of E, F and G Streets. Demolition and grading of Blue Gum Entrance and Student Center Drive. Site Utilities in Plaza.

- Access:** Traffic impact at E, F, G, Student Center Drive and Blue Gum Entrance
- Noise:** Construction equipment.
- Parking:** No parking at "Trailer Row".
- Utilities:** No
- Odors:** No
- Dust:** Yes. High/Moderate.





Measure E Bond Program MODESTO JUNIOR COLLEGE CAMPUS CONSTRUCTION UPDATE *continued (page 2 of 3)*

SCIENCE COMMUNITY CENTER

Work this week: Weld Structural Steel; Fireproof Structural Steel, 3rd Floor and Penthouse; Place Concrete, 3rd Floor Deck and Planetarium; Install Metal Stud Framing, 2nd Floor; Install MEP Systems, 1st and 2nd Floors.

Access: Moderate impact; concrete trucks
Noise: Moderate impact
Parking: No anticipated impact
Utilities: No anticipated impact
Odors: No anticipated impact
Dust: No anticipated impact



NEW STUDENT SERVICES

Work this week: Continue installing duct work, electrical and plumbing on first and second floor are 99% complete. Continue installation of exterior wall covering metal panels misc. pieces 98% complete. Contractor continues installation of gypsum board on first and second floor. Continue installation of stucco. Started painting interior on second floor.

Access: No impact
Noise: Moderate: equipment & deliveries
Parking: No additional impacts
Utilities: None
Odors: Yes, cutting of metal materials
Dust: None



FOUNDERS HALL RENOVATION

Work this week: Air balancing will start on 8/29/11 and continue until 9/1/11. Building is now occupied.

Access: None
Noise: Deliveries
Parking: No additional impacts
Utilities: None
Odors: None
Dust: Minimal





Measure E Bond Program
MODESTO JUNIOR COLLEGE CAMPUS
CONSTRUCTION UPDATE
Continued (page 3 of 3)

**ART BUILDING LIFE SAFETY
UPGRADES**

Work this week: Completed interior finishes. Continue to work on kiln yard canopy.

Access:	Occasional Deliveries
Noise:	Equipment
Parking:	No Impacts
Utilities:	None
Odors:	None
Dust:	Minimal



If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at 2201 Blue Gum Ave., Rm #1301, Modesto CA 95358 Tel: 575-6991 Email mkenedy@kitchell.com

