Schematic Design Meeting 5

East Campus Library Renovation



MODESTO JUNIOR COLLEGE

Meeting 4

AGENDA

Project Schedule

Talk About Meeting Dates

Discuss meeting Goals

Reconfirm Scope of work

Discuss Project Budget

Discuss Final Schematic Layout

Review next Steps

SCHEDULE

Kick Off Meeting

Schematic Design:

February 1 – April 15 2010

Design Development

April 21 – June 23 2010

Construction Documents

June 23- September 20 2010

State Architect Review

October 1 2010- March 1 2011

Bid

March 1-May 15 2011

Construct

Summer 2011

SCHEDULE

Schematic #2 : Discuss Options February 11 2010 9 -11 am

Schematic # 3 Refine Selected Option March 4 2010

2-4 pm

Schematic Meeting #4 Present Final Layout March 18 2010

Schematic#5 Present Final Option April 1 2010

2-4 pm

2-4 pm

SCHEMATIC DESIGN TASKS

Confirm Program, Budget and Schedule

Set Priorities

Possible tours?

Establish basic relationships

Generate options for space layout


TODAY

Review Final Schematic Plan

MAIN FLOOR



- that shared secondary access
- AMOUNT OF DEMO/REMODEL AREA
- Demountable Partition walls
- Light Renovation
- Repartitioned Areas



COST ESTIMATE

Modesto College Library Remodel Modesto Junior College Modesto, California Preliminary Design Cost Estimate




| Genera | 1 Summary | | | | | | March 17, 2010 |
|-------------------|--|--------|--------|-----------|-----------|----------|----------------|
| | | | П | Total | | S Per SF | % of Total |
| Uniforn | nat Element | | - | S | 45,159 SF | | |
| Substru | The state of the s | | s | | S | | 0.00% |
| A10 | Foundations | | S | | S | - | 0.009 |
| A20 | Basement Construction | | S | 540 | \$ | - | 0.009 |
| Shell | | | s | 59,060 | s | 1.31 | 1.72% |
| B10 | Superstructure | | S | 22,580 | \$ | 0.50 | 0.66% |
| B20 | Exterior Enclosure | | s | 36,480 | \$ | 0.81 | 1.06% |
| B30 | Roofing | | S | 12 | \$ | D. | 0.009 |
| nterio | rs. | | s | 1,020,841 | s | 22.61 | 29,719 |
| C10 | Interior Construction | | s | 501,600 | S | 11.11 | 14.60% |
| C20 | Stairs | | s | - | S | - | 0.00% |
| C30 | Interior Finishes | | s | 519,241 | \$ | 11.50 | 15.11% |
| Service: | | | s | 1,288,926 | s | 28.54 | 37.51% |
| D10 | Conveying | | s | 20,000 | S | 0.44 | 0.589 |
| D20 | Plumbing | | s | 50,000 | S | 1.11 | 1.46% |
| D30 | HVAC | | s | 255,200 | S | 5.65 | 7.43% |
| D40 | Fire Protection | | s | 255,200 | S | - | 0.009 |
| D50 | Electrical | | s | 963,726 | s | 21.34 | 28.05% |
| Equipm | nent and Furnishings | | s | 112,000 | s | 2.48 | 3.26% |
| E10 | Equipment | | s | - | s | 2 | 0.00% |
| E20 | Furnishings | | s | 112,000 | \$ | 2.48 | 3.26% |
| Special | Construction and Demolition | | s | 360,976 | s | 7.99 | 10.50% |
| F10 | Special Construction | | S | 1-0 | S | | 0.00% |
| F20 | Selective Building Demolition | | S | 360,976 | \$ | 7.99 | 10.50% |
| Building Sitework | | s | 40,000 | s | 0.89 | 1.16% | |
| G10 | Site Preparation | | s | (2) | \$ | 8 | 0.00% |
| G20 | Site Improvements | | S | - | \$ | 2 | 0.00% |
| G30 | Site Mechanical Utilities | | S | 9-8 | S | - | 0.009 |
| G40 | Site Electrical utilities | | S | 40,000 | \$ | 0.89 | 1.16% |
| G50 | Other Site Construction | | S | - | S | 8 | 0.009 |
| Genera | ı | | 1 | | | | |
| H10 | General Requirements | | s | 144,090 | S | 3.19 | 4.19% |
| TOTA | L TRADE COST | Mar-10 | s | 3,025,892 | s | 67.01 | 88.06% |
| | Contractor Bonds | 1.00% | S | 30,259 | S | 0.67 | 0.889 |
| | General Conditions | 5.50% | S | 168,088 | S | 3.72 | 4.899 |
| | Insurances | 1.50% | S | 48,364 | \$ | 1.07 | 1.419 |
| | OH & Fee | 5.00% | S | 163,630 | \$ | 3.62 | 4.769 |
| TOTA | L CONSTRUCTION COST | Mar-10 | S | 3,436,233 | S | 76.09 | 100.00% |
| | Escalation Contingency, 14 Months | 2.00% | S | 68,725 | S | 1.52 | 2.00% |
| _ | Design Contingency | 10.00% | \$ | 350,496 | 5 | 7.76 | 10.20% |
| | GC Contingency | 3.00% | \$ | 115,664 | \$ | 2.56 | 3.37% |
| RECO | OMMENDED BUDGET | Jul-11 | S | 3,971,117 | S | 87.94 | 115.570 |


Slightly over budget

| RECOMMENDED BUDGET | Jul-11 | 8 | 3,971,117 |
|--------------------|--------|----|-----------|
| GC Contingency | 3.00% | \$ | 115,664 |
| Design Contingency | 10.00% | \$ | 350,496 |

10DESTO JUNIOR COLLECT









View from Learning Commons towards Entrance




View from Learning Commons towards Entrance

MODESTO JUNIOR COLLEGE Campus Library Renovation



View from Entrance


MODESTO JUNIOR COLLECT Campus Library Renovation





View to Popular Library

MODESTO JUNIOR COLLECT Campus Library Renovation




MODESTO JUNIOR COLLEGE Campus Library Renovation



View of Reference Desk



View from General Seating towards Quiet Room



Quiet Reading Room

MODESTO JUNIOR COLLECT Campus Library Renovation

Q&A

Next Steps