



Measure E Bond Program COLUMBIA COLLEGE CAMPUS *CONSTRUCTION UPDATE*



UPDATES & ACTIVITIES THAT MAY IMPACT CAMPUS OPERATION

Week of May 20, 2013

MJC NURSING COHORT - REDBUD

Work this week: This week's work will include painting of interior walls, finish door frames and continue working on MEP systems. Also, the new exterior concrete walkways will be poured on Friday, May 25.

- Access:** Limited access through drive isle north of building.
Noise: Loud noise warning due to heavy construction equipment and machinery.
Parking: Parking impact due to contractor's parking along drive isle.
Dust: Dust anticipated due to site work construction activities.
Odors: Low Impact.
Utilities: No impact to utilities is anticipated.



Secondary Data Center

Work this week: This week's work will include demolition of existing mechanical, electrical and plumbing systems inside the building. Outside the building, the building's main electrical pathway will be installed; this includes culvert installation over existing San Diego Ditch.

Access: Section of par course west of building will be closed starting May 21st - June 21st. Also, vehicular access to Fir, Juniper and backside of Dogwood buildings will be closed on Tuesday, May 21st 12:00 – 1:00 PM and intermittently blocked though out the week.

Noise: Moderate noise could occur occasionally due to demolition activities.

Parking: Moderate impact to parking at tennis courts due to contractor's staging of construction materials.

Dust: Moderate impact due to site related construction activities.

Odors: Low Impact

Utilities: No impact to utilities is anticipated.



~~~~~  
If there are any questions or concerns contact Kitchell CEM, Measure E Bond Construction Manager, located at  
2201 Blue Gum Ave., Modesto CA 95358 Tel: 575-6991 Email [rmartin@kitchell.com](mailto:rmartin@kitchell.com)

