

June 2008

Measure E Bond Program Phase I Projects

PROGRAM PROGRESS

MJC's Campus Master Plan comments have been received and the plan is being finalized.

Campus-wide CEQA (CA Environmental Quality Act): Compliance documentation continues for East and West Campus.

DESIGN PROGRESS

Agricultural Complex (including the **Living Units, Pavilion and Animal Units**): The Ag- Housing Units continue to be on hold pending resolution of additional soils testing required by DTSC. Ag-Pavilion's design development is complete; project is currently in the construction document phase. Ag-Animal facility is currently on a fast track within the design development phase.

Allied Health: Project has been submitted to DSA for plan review and approval.

Founders Hall: A draft Feasibility Study has been reviewed and finalized by the project committee. Architectural firm interviews are scheduled for early June.

Parking Structure: The parking lot design is underway.

Softball Complex: Project is currently in the design development phase. Project construction phase start date is pending completion of DTSC issues.

Student Services: Project has been placed on hold due to site location re-analysis.

Turlock Educational Site: The College and the Yosemite Community College District continue to analyze various properties for future location.

Utility Infrastructure: The tBP Architecture firm has been selected for this project. YCCD is currently under contract negotiations with the Architect firm.

West Side Educational Site: The College and the District are considering property options. Committee will start scheduling programming meetings this month.

Science Community Center and GVM: The design team is currently developing a Schematic Design Option for the new building. The project committee is currently meeting to review detailed requirements on the design of the building.

CONSTRUCTION PROGRESS

Scheduled Maintenance: Student Center HVAC Replacement project has been completed.

Auditorium Project: Construction project is currently on schedule and within budget and it is expected to end this month.



For more information please log on to the YCCD Measure E web site under Auditorium Bulletin.

If you have any questions or concerns about ongoing construction activities or would like to get additional information about ongoing design projects, please contact Kitchell, CEM at 575-6991.